BRUHAT BANGALORE MAHANAGARA PALIKE

Agency: **M/s KRIDL**

Name of Work: Providing Solid Waste Management works in ward no 07

Sl No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
1	Supplying ,installation ,Commissioning and Testing CP PLUS 2 MP PTZ, 1/2.8" 2MP Exmor R CMOS Image sensor Max. 50/60fps@1080P, 25/30/50/60fps@720P,Powerful 25x Optical and 16x Digital zoom WDR(120dB), 3D DNR, Day/Night(ICR), BLC, HLC Up to 300 presets, 8 auto scan, 8 tour, 5 pattern, 8 auto pan IR Range of 150 Mtr. , IP66, Support PoE Plus inclusive of all taxes and transportation charges as per the direction of Engineer in Charge								
	Location details								
	Munugurappa layout- STAR MANPOWER Consultancy								
	Lakshmi narayana temple								
	Amruthalli main road- PK Mens wear opposite								
	Shobha circle- Govt school								
	Hoodi layout- near Kodandarama temple								
							5.00	82962.00	**414810.00**
2	Supplying ,installation ,Commissioning and Testing CP PLUS 3 MP , 50 meters ip bullet camera,1/3" 3MP PS CMOS Image Sensor,Max 25fps@3MP, 25/30fps@1080P,H.264, H.264H, H.264B , MJPEG dual-codec encoding,DWDR, Day/Night(ICR), 3DNR, ROI, AWB, AGC, BLC, HLC,3.6mm fixed lens (6mm optional),IR Range of 50 Mtrs, IP67, SD Card, PoE,Mobile Software: iCMOB, gCMOB,CMS Software: KVMS Pro, vOptimus Pro inclusive of all taxes and transportation charges as per the direction of Engineer in Charge								
1	Amruthalli main road- Near Amrutha School						4		
2	Hoodi layout-2nd cross						4		
3	Hoodi layout-4th cross						4		
4	Hoodi layout-2nd main road						4		
5	Hoodi layout-5 A cross						4		
6	Hoodi layout main road- dead end						4		
7	Amruthalli circle- near water tank						4		
8	MSV Cable road - Amruthalli						4		
9	Mungurappa layout main road						4		
10	Mungurappa layout cross road						4		
11	Amruthalli main road - Driving School office						4		
12	Maramma temple -Amruthalli						1		
							45.00	23160.00	**1042200.00**
3	Supplying ,installation ,Commissioning and Testing CP PLUS 32 Ch. H.265 4K Network Video Recorder Up to 32 channel IP camera input H.265/H.264 dual codec decoding Up to 8Mp resolution preview and playback Max 200Mbps incoming bandwidth Support 4 SATA HDDs up to 24TB, 2 USB(1 USB3.0) HDMI / VGA simultaneous video output Support Multi-brand network cameras ONVIF Version 2.4 conformance Mobile Software: iCMOB, gCMOB inclusive of all taxes and transportation charges as per the direction of Engineer in Charge								
	Amruthalli police staion								
							2.00	66892.00	**133784.00**

checked.

AE(191)

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, GBMP, Bangalore

4	Supplying, installation ,Commissioning and Testing Netgear ReadyNAS 4-Bay Diskless Network Attached Storage for Personal Cloud by Netgear inclusive of all taxes and transportation charges as per the direction of Engineer in Charge									
	Amruthalli police staion- Rack									
								1.00	257420	**257420.00**
5	Providing and Supplying NAS hard disk drives 6 TB inclusive of all taxes and transportation charges as per the direction of Engineer in Charge									
	Inside NVR- Amruthalli police station									
								6.00	22850	**137100.00**
6	Supplying, installation, Commissioning and Testing D-Link 8-Port Gigabit Switch With 2 Combo SFP Ports inclusive of all taxes and transportation charges as per the direction of Engineer in Charge									
	Inside the box in poles									
								12.00	28500	**342000.00**
7	Providing and Supplying CAT6 OUT Door 305 mtr Cable Box inclusive of all taxes and transportation charges as per the direction of Engineer in Charge									
	Inside the box to cameras									
							Nos	2.00	64250	**128500.00**
8	Providing and Fixing Media converter Giga Dlink inclusive of all taxes and transportation charges as per the direction of Engineer in Charge									
	Inside box- in poles									
							Nos	3.00	12200	**36600.00**
9	Providing and Fixing OFC cable single mode 6 core inclusive of all taxes and transportation charges as per the direction of Engineer in Charge									
	Pole to pole laying									
								1735.00	165	**286275.00**
10	Providing Cctv MS poles with camera fixing brackets, 5 to 6 mtr height Box inclusive of all taxes and transportation charges as per the direction of Engineer in Charge									
	Munugurappa layout- STAR							1		
	Lakshmi narayana temple							1		
	Amruthalli main road- PK Mens wear opposite							1		
	Shobha circle- Govt school							1		
	temple							1		
	Amruthalli main road- Near Amrutha School							1		
	Hoodi layout-2nd cross							1		
	Hoodi layout-4th cross							1		
	Hoodi layout-2nd main road							1		
	Hoodi layout-5 A cross							1		
	Hoodi layout main road- dead end							1		
	Amruthalli circle- near water tank							1		
	MSV Cable road - Amruthalli							1		
	Mungurappa layout main road							1		
	Mungurappa layout cross road							1		
	Amruthalli main road - Driving School office							1		
								16.00	22500	**360000.00**

AE(NS)

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

11	Providing and Fixing MS Boxes for Poles with rust proof powder coating Box inclusive of all taxes and transportation charges as per the direction of Engineer in Charge								
	Boxes- to all poles								
							13	9500.00	**123500.00**
12	Providing and Fixing Electrical work for boxes for power supply, fixing PVC Boards with three pin socktes and switches with protection MCB and cabling to street light electrical poles as per the direction of Engineer in Charge								
	Boxes- to all poles								
							15.00	8500	**127500.00**
13	Providing Internet charges connecting CCTV with IP Based for one month								
	Amruthalli police station						12.00	3500	**42000.00**
14	Providing and Fixing SFP-LX-SM GIGA MODULE Box inclusive of all taxes and transportation charges as per the direction of Engineer in Charge								
	Inside the boxes						24	6500.00	**156000.00**
15	Providing and Fixing Fibre Optic PATCH Chords Box inclusive of all taxes and transportation charges as per the direction of Engineer in Charge								
	Inside the boxes								
							20.00	2200	**44000.00**
16	Erecting of pole .The pole shall be erected n cement concrete work(1:2:4) including earthwork excavation and refilling of planting depth of the pole to								
	Installation of poles						10	6400	**64000.00**
17	Providing and Fixing HDMI Cables 10 Mtrs inclusive of all taxes and transportation charges as per the direction of Engineer in Charge								
	Amruthalli police station						2	6500	**13000.00**
18	Supplying ,installation ,Commissioning and Testing of 43" LED TV – Reputed make Sony/Samsung/LG inclusive of all taxes and transportation charges as per the direction of Engineer in Charge								
	Amruthalli police station						2	45000	**90000.00**
19	Supplying ,installation ,Commissioning and Testing Patch cords CAT6 2 Mtr Box inclusive of all taxes and transportation charges as per the direction of Engineer in Charge								
	Amruthalli police station						8	1200	**9600.00**
	Sub Total								**3808289.00**

Assistant Engineer
Ward No. 07

Assistant Executive Engineer

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore